

SPIRAL 2 Building Design & Construction

Jean-Michel Lagniel & Lorenzo Roupsard

Phase 1 status Phase 2 status Message to the DESIR community



The administrative documents to get the building construction authorization have been sent on Jully 2009

Phase 1 (+ Phase 2' shadow) ground level buildings on the GANIL site






We are at the end of the Design Phase

F Two sets of drawing w / wo AEL in order to be able to construct Phase 1 wo AEL in case of budget problem

F Designed in such a way that extensions (LINAC and AEL) can be done in the future






Phase 1 planning and milestones

Spiral 2.27		nin se 1	ning ∋ 1					
	2006	2007	2008	2009	2010	2011	2012	2013
Bâtiment accélérateur et salles ex	T1 T2 T3 T4				T1 T2 T3 T4	T1 T2 T3 T4	T1 T2 T3 T4	T1 T2 T3 1
Élaboration du programme	perie	inces a	330010	.03				
Concours M Oe bâtiments - réunions jury	Févr	ier 2008	★★ Juin	2008		6 - 14 6 - 14		÷.
Études conception des bâtiments (APS +)								
Transmission DAM				★ 30 A	Avril 2009	ril 2009		
Dépôt Permis de construire				📩 📩 Ju	uillet 200	9		2 2
Études conception des bâtiments (APD)								
Enquête Publique et Instruction IRSN								8 9
Obtention Permis de construire					*			
Préparation chantier - Réalisation des bâti	ments			s)	9 9
Réception premiers locaux en sous sol			. N			\star Avri	12011	
Réception premiers locaux de surface						\star Ju	uillet 201	1
Installation équipements			a 8		11 3			8
Premiers faisceaux							\star Fév. 2	2012
Exploitation								

Ground breaking ceremony date not yet known !



Phase 1 / Phase 2 transition



No filling in the south of the LHE and S3 walls in order to continue the digging and construction of Phase 2



Selection of the Building Prime Contractor

Nov 18, 2008 : Publication of the call for candidates

PRODUCTION : Used surface = 3000 m2 Estimated cost = 23 M€ DESIR : Used surface = 2300 m2 Estimated cost = 5.6 M€

March 12, 2009 : First meeting of the selection committee

Competition between 4 candidates

September 4, 2009 : Reception of the 4 propositions (building outlines + cost estimates)

October 2, 2009 : Second meeting of the selection committee

2 candidates are still on the track The Production and DESIR building drawings must not be published because the competition is not finished April 2010 : The winner will be selected



Phase 2 planning and milestones

Spiral 2.					P	Pha Pha	nir se 2		
	2006	2007	10000440090090 1	2009		1780702800283287	2012	2013	
Bâtiment Production et salles exp	érienc	ces as	10 HIGH 10		T1 T2 T3 T4	T1 T2 T3 T4	<u>T1 T2 T3 T4</u>	<u>T1 T2 T3 T4</u>	
Concours M Oe bâtiments - réunions jury		M	ars 2009	* *	Novemb	re 2009			
Choix Moe					* Avri	12010			
Études conception des bâtiments (APS +)				1					
Dépôt Permis de construire					★ Mars 2011				
Études conception des bâtiments (APD)									
Obtention Permis de construire					745 G	★ A	out 2011		
Signature des marchés de travaux						*	Octobre	2011	
Terrassements et réalisation des bâtiment	s		8 17		C 6				
Réception du bâtiment					Novembre 2012 ★				
Installation équipements			8		6 6 				
Tests									
						:			
Direction de Projet – 14 Ja	anvie	r 201	0			Man	cel Jac	queme	

GANIL




 -1- The DESIR building detailed study will be done with the Phase 2 building prime contractor
F You have to be ready to give the detailed information which will allow the DESIR building detailed study (T0 = April)

 -2- The decision to construct DESIR must be taken before the beginning of the planning permission paperwork
F You have to make the right lobbying in order to get the decision before the end of this year

-3- If the decision is negative, the decision to construct the DESIR beam lines (at least S3 => DESIR & PROD => DESIR) with the constructions of the PRODUCTION building must be taken if you want to built DESIR "one day"





₩

Taking -3- into account, start with the DESIR beam lines